


Zürich, 15.04.2019
106 Neubau Schule Wiesental - Grobterminplan

#	Titel	Vorgabe Dauer	Vorgabe Start	Erwartetes Ende	Q4 / 18			Q1 / 19			Q2 / 19			Q3 / 19			Q4 / 19			Q1 / 20			Q2 / 20			Q3 / 20			Q4 / 20			Q1 / 21			Q2 / 21			Q3 / 21			Q4 / 21			Q1 / 22			Q2 / 22			
					10	11	12	01	02	03	04	05	06	07	08	09	10	11	12	01	02	03	04	05	06	07	08	09	10	11	12	01	02	03	04	05	06	07	08	09	10	11	12	01	02	03		04		
0	106 Grobterminplan			19.03.27			106 Grobterminplan																																											
1	Planerwahlverfahren (3.5 Monate)		15.03.19	31.07.19			Planerwahlverfahren (3.5 Monate)																																											
2	Lösungsstrategien Architektur		15.03.19	31.07.19			Lösungsstrategien Architektur																																											
3	Vorprojekt Architektur (3.5 Monate)		01.08.19	22.11.19																																														
4	FP + Kostenschätzung +/-15%		22.11.19	11.05.20																																														
5	Vorlaufzeit Urnenabstimmung (4.5 Monate)		12.05.20	25.09.20																																														
6	Urnenabstimmung 27.09.2020		27.09.20	27.09.20																																														
7	Pufferzeit Bauprojekt (4.5 Monate)		12.05.20	25.09.20																																														
8	Bauprojekt Architektur (6 Monate)		28.09.20	27.03.21																																														
9	FP + Kostenvoranschlag +/-10%		29.03.21	23.07.21																																														
10	Vorlaufzeit Urnenabstimmung (4 Monate)		26.07.21	26.11.21																																														
11	Urnenabstimmung 28.11.2021		28.11.21	28.11.21																																														
12	Baueingabeprojekt (3 Monate)		29.03.21	25.06.21																																														
13	Baueingabe		25.06.21	25.06.21																																														
14	Bewilligungsverfahren		25.06.21	26.11.21																																														
15	Prov. Ausführungsplanung		29.11.21	21.10.22																																														
16	Def. Ausführungsplanung		21.03.22	28.10.23																																														
17	Vorbereitungsarbeiten		13.10.22	14.11.22																																														
18	Abbruch Etappe 1		14.11.22	20.01.23																																														
19	Realisierung Etappe 1 (West/Ost)		23.01.23	19.07.24																																														
20	Inbetriebnahme Etappe 1		22.07.24	07.03.25																																														
21	Bezug Etappe 1			07.03.25																																														
22	Vorbereitungsarbeiten		03.02.25	07.03.25																																														
23	Abbruch Etappe 2		10.03.25	30.04.25																																														
24	Realisierung Etappe 2 (Süd/Mitte)		01.05.25	17.07.26																																														
25	Inbetriebnahme Etappe 2		20.07.26	01.02.27																																														
26	Abnahme Gesamtanlage		01.02.27	17.03.27																																														
27	Bezug Etappe 2			19.03.27																																														



PENZISBETTINI.
Architekten ETH/SIA
Alfred-Escher-Strasse 23, 8002 Zürich
+41 44 521 63 64

Zürich, 15.04.2019
106 Neubau Schule Wiesental - Grobterminplan

