

	Primär	Anfang	Beenden	2021				2022				2023				2024				2025				2026				2027				2028			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1	Projektierung	01.09.21	04.10.24	Projektierung																															
2	Erstellen DP Dossiers	01.09.21	29.09.23																																
3	Erstellen der Unterlagen	01.09.21	01.12.22																																
4	1. Prüfung durch FU Bau / BSA	30.12.22	24.02.23																																
5	Überarbeiten der Unterlagen Bau / BSA	27.02.23	25.05.23																																
6	Definitive Dossierabgabe Bau / BSA	25.05.23	25.05.23																																
7	Genehmigung Bau / BSA	26.05.23	29.09.23																																
8	Submissionsunterlagen Bau	02.10.23	04.10.24																																
9	Ausführung	02.01.25	24.01.29																																
10	Ausführungsplanung Bau / BSA	02.01.25	24.01.29																																
11	Realisierung Bau / BSA	02.01.25	24.01.29																																
12	Inbetriebnahme	25.01.29	07.03.29																																